

OIL INDIA LIMITED - DRILLING DEPARTMENT
DAILY DRILLING REPORT (DDR) - SCANNED COPY - SYNTHETIC DEMONSTRATION DOCUMENT

Well: DLJ-18 Field: Duliajan Rig: CTR-SV2
Report No.: 117 Report Date: 2020-01-27 Spud Date: 2019-10-02
Depth @ 24:00: 2,993 m MD Hole Size: 12-1/4" Well Type: deviated
Latitude: 27.4612 Longitude: 95.0595

1. OPERATIONS SUMMARY

00:00-03:30 Drilled ahead 12-1/4" hole from 2,929 m; parameters steady.
03:30-04:15 Connection, survey, circulated bottoms-up.
04:15-09:45 Torque Spike at 2,951 m - see remarks. NPT 1.0 hrs.
09:45-13:00 Conditioned hole, reamed interval, circulated hi-vis sweep.
13:00-24:00 Drilled ahead at controlled parameters.

2. MUD PROPERTIES

MW 10.4 ppg FV 58 s PV 26 cP YP 24 lb/100ft² pH 9.5 KCl-Polymer

3. DRILLING EVENTS / REMARKS

1. TORQUE SPIKE at 2,951 m MD (BARAIL) | Severity: LOW | NPT: 1.0 hrs | MW: 10.4 ppg
Torque spike to 15 kft-lb at 2,951 m MD (Barail); string stalled once before parameters were reduced.
Mitigation: Reduced WOB/RPM and circulated bottoms-up.
Lesson: Expect torque increase in Barail coal seams; pre-empt with lubricant and a stabilised BHA.
2. TIGHT HOLE at 2,975 m MD (BARAIL) | Severity: HIGH | NPT: 9.5 hrs | MW: 10.5 ppg
Tight hole at 2,975 m MD in Barail; overpull 70 klbs on trip out, reaming required through 45 m interval. Restricted movement after each connection.
Mitigation: Back-reamed interval, pumped hi-vis sweeps and raised mud inhibition (KCl) to reduce clay swelling.
Lesson: Ream on connections through Barail; do not wait for drag to increase.

4. LESSONS LEARNED

- Expect torque increase in Barail coal seams; pre-empt with lubricant and a stabilised BHA.
- Ream on connections through Barail; do not wait for drag to increase.

Prepared by: Drilling Engineer (synthetic) Reviewed by: Drilling Superintendent (synthetic)