

OIL INDIA LIMITED — DRILLING DEPARTMENT

DAILY DRILLING REPORT (DDR) · SYNTHETIC DEMONSTRATION DOCUMENT · eRTMAC-NWIS sample

Well	DLJ-21	Field	Duliajan
Rig	OIL-E1400	Report No.	98
Report Date	2018-09-05	Spud Date	2018-05-30
Depth @ 24:00 (m MD)	2,449	Progress (m)	64
Latitude	27.4560	Longitude	95.1349
Hole Size	12-1/4"	Well Type	deviated

1. OPERATIONS SUMMARY (00:00 – 24:00 hrs)

From	To	Depth (m)	Operation
00:00	03:30	2,385	Drilled ahead 12-1/4" hole, parameters steady, monitored returns.
03:30	04:15	2,407	Connection, survey, circulated bottoms-up.
04:15	09:45	2,431	Mud Loss — see remarks. NPT 1.5 hrs.
09:45	13:00	2,431	Conditioned hole, reamed interval, circulated hi-vis sweep.
13:00	18:30	2,434	Drilled ahead at controlled parameters.
18:30	19:15	2,434	Connection, flow-check, mud properties checked.
19:15	24:00	2,449	Drilled ahead; depth at 24:00 hrs as reported.

2. MUD PROPERTIES

MW (ppg)	FV (s)	PV (cP)	YP (lb/100ft²)	pH	Solids (%)	Type
9.8	71	27	29	9.5	10.9	KCl-Polymer

3. CASING STATUS

String	Size	Shoe (m MD)	TOC (m)
Conductor	20"	94	0
Surface	13-3/8"	1,062	0
Intermediate	9-5/8"	2,076	1,220

4. DRILLING EVENTS / REMARKS

1. MUD LOSS at 2,431 m MD (TIPAM) | Severity: LOW | NPT: 1.5 hrs | MW: 9.8 ppg
Seepage losses (4 bbl/hr) encountered in Tipam sands at 2,431 m MD; total loss 22 bbl.
Mitigation: Added fine LCM to the active system and monitored pit volume.
Lesson: Seepage in upper Tipam precedes larger losses deeper in the sand package.

5. LESSONS LEARNED

- Seepage in upper Tipam precedes larger losses deeper in the sand package.

Prepared by: Drilling Engineer (synthetic) · Reviewed by: Drilling Superintendent (synthetic) · This document was generated for the eRTMAC-NWIS demonstration and does not describe a real operation.