

OIL INDIA LIMITED — DRILLING DEPARTMENT

DAILY DRILLING REPORT (DDR) · SYNTHETIC DEMONSTRATION DOCUMENT · eRTMAC-NWIS sample

Well	DLJ-07	Field	Duliajan
Rig	CTR-Q16	Report No.	127
Report Date	2021-06-18	Spud Date	2021-02-11
Depth @ 24:00 (m MD)	3,130	Progress (m)	64
Latitude	27.5072	Longitude	95.0751
Hole Size	12-1/4"	Well Type	deviated

1. OPERATIONS SUMMARY (00:00 – 24:00 hrs)

From	To	Depth (m)	Operation
00:00	03:30	3,066	Drilled ahead 12-1/4" hole, parameters steady, monitored returns.
03:30	04:15	3,088	Connection, survey, circulated bottoms-up.
04:15	09:45	3,094	Wellbore Instability — see remarks. NPT 5.5 hrs.
09:45	13:00	3,094	Conditioned hole, reamed interval, circulated hi-vis sweep.
13:00	18:30	3,115	Drilled ahead at controlled parameters.
18:30	19:15	3,115	Connection, flow-check, mud properties checked.
19:15	24:00	3,130	Drilled ahead; depth at 24:00 hrs as reported.

2. MUD PROPERTIES

MW (ppg)	FV (s)	PV (cP)	YP (lb/100ft²)	pH	Solids (%)	Type
12.1	76	30	32	9.5	12.1	KCl-Polymer

3. CASING STATUS

String	Size	Shoe (m MD)	TOC (m)
Conductor	20"	86	0
Surface	13-3/8"	1,050	0
Intermediate	9-5/8"	2,896	2,088

4. DRILLING EVENTS / REMARKS

1. WELLBORE INSTABILITY at 3,094 m MD (KOPILI) | Severity: MEDIUM | NPT: 5.5 hrs | MW: 12.1 ppg
Large cavings at shakers while drilling Kopili at 3,094 m MD; erratic torque and 3 m fill on bottom after trip.
Mitigation: Raised MW by 0.3 ppg, minimised open-hole time and controlled tripping speeds.
Lesson: Minimise open-hole time in Kopili; shale destabilises within days.

2. KICK at 3,112 m MD (KOPILI) | Severity: CRITICAL | NPT: 46.0 hrs | MW: 12.1 ppg
Well kicked at 3,112 m MD on entering Kopili shale; pit gain 18 bbl, SIDPP 620 psi, SICP 780 psi. Gas units peaked at 1,450. Influx circulated out via driller's method.
Mitigation: Shut in well on annular preventer, circulated kick out via driller's method and raised MW from 12.1 to 13.0 ppg.
Lesson: Raise MW before the Kopili transition; overpressure onset is sharp in this field.

5. LESSONS LEARNED

- Minimise open-hole time in Kopili; shale destabilises within days.
- Raise MW before the Kopili transition; overpressure onset is sharp in this field.

Prepared by: Drilling Engineer (synthetic) · Reviewed by: Drilling Superintendent (synthetic) · This document was generated for the eRTMAC-NWIS demonstration and does not describe a real operation.