

OIL INDIA LIMITED — DRILLING DEPARTMENT

DAILY DRILLING REPORT (DDR) · SYNTHETIC DEMONSTRATION DOCUMENT · eRTMAC-NWIS sample

Well	NHK-07	Field	Naharkatiya
Rig	OIL-E760	Report No.	117
Report Date	2016-11-02	Spud Date	2016-07-08
Depth @ 24:00 (m MD)	3,030	Progress (m)	64
Latitude	27.4013	Longitude	95.2012
Hole Size	12-1/4"	Well Type	deviated

1. OPERATIONS SUMMARY (00:00 – 24:00 hrs)

From	To	Depth (m)	Operation
00:00	03:30	2,966	Drilled ahead 12-1/4" hole, parameters steady, monitored returns.
03:30	04:15	2,988	Connection, survey, circulated bottoms-up.
04:15	09:45	2,988	Torque Spike — see remarks. NPT 2.5 hrs.
09:45	13:00	2,988	Conditioned hole, reamed interval, circulated hi-vis sweep.
13:00	18:30	3,015	Drilled ahead at controlled parameters.
18:30	19:15	3,015	Connection, flow-check, mud properties checked.
19:15	24:00	3,030	Drilled ahead; depth at 24:00 hrs as reported.

2. MUD PROPERTIES

MW (ppg)	FV (s)	PV (cP)	YP (lb/100ft²)	pH	Solids (%)	Type
10.7	73	28	30	9.5	11.3	KCl-Polymer

3. CASING STATUS

String	Size	Shoe (m MD)	TOC (m)
Conductor	20"	82	0
Surface	13-3/8"	1,105	0
Intermediate	9-5/8"	3,024	2,300

4. DRILLING EVENTS / REMARKS

1. TORQUE SPIKE at 2,988 m MD (BARAIL) | Severity: MEDIUM | NPT: 2.5 hrs | MW: 10.7 ppg
Erratic torque (10-16 kft-lb) with pack-off tendency at 2,988 m MD in Barail coal/shale.
Mitigation: Lowered RPM, added lubricant to mud system and reamed the interval before drilling ahead.
Lesson: Monitor the torque trend, not the absolute value, when drilling Barail.

2. STUCK PIPE at 3,012 m MD (BARAIL) | Severity: HIGH | NPT: 22.0 hrs | MW: 10.8 ppg
String stuck at 3,012 m MD in Barail after 35 min static during survey. Overpull 110 klbs, no rotation. Freed after 9 hrs of jarring and a 40 bbl pipe-freeing pill.
Mitigation: Applied controlled overpull to 110 klbs, spotted pipe-freeing agent and regained rotation after 9 hrs; reamed interval twice.
Lesson: Avoid static pipe across Barail coal seams; keep pipe moving during surveys and connections.

5. LESSONS LEARNED

- Monitor the torque trend, not the absolute value, when drilling Barail.
- Avoid static pipe across Barail coal seams; keep pipe moving during surveys and connections.

Prepared by: Drilling Engineer (synthetic) · Reviewed by: Drilling Superintendent (synthetic) · This document was generated for the eRTMAC-NWIS demonstration and does not describe a real operation.